

Canal/City Hall Update February 3, 2017

City Hall

We met with Matthew Birmingham at the new City Hall and answered a lot of questions before the next phases begin. A/C ducting will begin this afternoon, electric will start Monday. The metal roof will start installation on Monday as well.



Canal

The mouth is open, but we continue to fight the weather that allows the sand to congregate there. The extended-reach excavator is staying for another week. We did have some success in straightening the failing seawall next to the jetty, so we will save the cost of bringing in the heavier barge. Work continues on the water/stormwater lines and electric conduit.

